

CONTINENT GEOTECH SERVICES

Geotechnical | Environmental | Residential | Pavements

Level 1 Supervision Report Newbridge South Stage 2 - Wallan



Universal Corporation March 2021

CONTINENT GEOTECH SERVICES

16 Prime Street Thomastown Victoria 3074, Australia

- p. 03 9465 9813
- f. 03 9465 7690
- e. w.
- info@continentgeotech.com.au www.continentgeotech.com.au



TABLE OF CONTENTS

1.	. INTRODUCTION							
2.	PRC	DJECT SUMMARY	1					
3.	INSI	PECTION AND SUPERVISION	2					
3.	1	FILL PLACEMENT AND TESTING SPECIFICATIONS	2					
3.	2	STRIP SURFACE INSPECTION	2					
4.	EAR	THWORKS AND TESTING	3					
5.	CON	NCLUSION	3					
6.	LIM	ITATION OF THIS REPORT	4					
7.	UNE	DERSTANDING LEVEL 1 INSPECTION AND TESTING	4					
APP	END	IX 1 – SITE PLAN	5					
APP	END	IX 2 – TESTING SUMMARY	6					
APP	END	IX 3 – NATA LAB RESULTS	7					
			8					

Document Details

Project Number	6387.02	Rev 0
Project Name	Newbridge South Stage 2	
Project Location	Wallan - VIC	
Client	Universal Corporation 57 Yale Drive Epping VIC 3076	



1. INTRODUCTION

Continent Geotech Services (CGS) has been engaged by Universal Corporation to provide Level 1 Geotechnical Supervision of fill activity at Newbridge South Stage 2 at Wallan - VIC. The purpose of this report is to summarise the site inspection, compaction control and laboratory testing services performed by CGS for Newbridge South Stage 2 project.

Level 1 Inspection and Testing, as defined in AS3798 – 2007 *'Guideline on Earthworks for Commercial and Residential Development'*, provides for full time inspection of the construction of controlled full and field laboratory testing accordance with AS1289 *'Methods of Testing Soils for Engineering Purposes'*. The compaction control testing was undertaken by our experienced geotechnician/engineer from CGS.

2. PROJECT SUMMARY

CGS provided the Level 1 Inspection and Testing of the controlled fill placed as part of construction and development process of Newbridge South residential subdivision development process.

The earthworks were carried out by Universal corporation with their own/hired equipment. CGS undertook the compaction control testing of the fill material as part of Level 1 Inspection and Testing process. General Fill material used for construction was locally sourced from site and imported from nearby construction activities consists mainly silty clay, which makes material used to be able to test with AS1289 methods for compaction compliance as per AS3798 – 2007.

The areas of controlled fill were placed is shown on site plan attached the Appendix 1 which is based on drawings (18040-02-02, Rev B) prepared by Urban Design and Management. The Level 1 Inspection and testing commenced on Jan 2020 and was completed on June 2020.



3. INSPECTION AND SUPERVISION

3.1 Fill Placement and Testing Specifications

The fill placement and testing were carried out in accordance with AS3798 – 2007 '*Guideline on Earthworks for Commercial and Residential Development*', the following specifications based generally on the requirements of AS3798:

- The fill area shall be stripped of topsoil, subsoil, soft material and vegetation to firm based approved by superintendent.
- Suitable fill material shall be placed in loose horizontal layers not exceeding 400mm in thickness.
- The fill shall be compacted to Dry Density Ratio of at least 95% Standard (AS1289 5.1.1, 5.4.1 or 5.7.1),
- The fill material shall not contain greater than 20% by volume, of particles size greater than 37.5mm and no particle size over 200mm in any dimension,
- The frequency of field density testing shall be accordance with AS3798 for large scale developments (Type 1), which nominates a frequency of not less than
 - 1 test per layer of 200mm per 2500mm²
 - 1 test per 500m³ distributed reasonably evenly throughout the full depth and area: or
 - 3 tests per site visit, which requires the most tests

The technical specification of the structural fill was not provided, so the above guidelines were assumed for earthworks.

3.2 Strip Surface Inspection

The subgrade for the fill area was prepared by removing the topsoil and vegetation layer using a grader. The inspection was carried out to confirm all the vegetation and topsoils are removed from the stripped surface.

Subgrade assessment was carried out by CGS following the topsoil removal and before any fill was placed. The soils exposed at the subgrade comprised natural clays silts and silty clays. No soft spots were observing during the subgrade assessment.



4. EARTHWORKS AND TESTING

The filling operation was undertaken with materials consists gravelly clay and silty clay, which was then conditioned close to optimum moisture for placement of fill. The fill material was visually assessed to confirm the material is clean from debris and vegetative matter and oversize rocks. The fill material used was nominated by site supervisor. It should be noted that no chemical analysis was performed by CGS on fill material. If oversize particle encountered while placing fill were removed where required.

The fill material was then placed in approximately 400mm loose layers, rolling effort with onsite roller. Compacted layers were of maximum 300mm thick that achieved 95% standard compaction which met Australian standards specifications.

The total 187 field density and laboratory Hilf compaction tests were performed. The reports verify the achievement of the minimum density requirement of 95% Standard Compaction throughout the full depth area, with each layer tested accordingly. All the tests results were provided to Universal Corporation for inclusion within their internal quality system (refer to Appendix 2).

The location for all the tests performed is shown in Appendix 1 - Site Plan. It should be noted that any fill placed as part of drainage, sewer works, pavement works is not part of this level 1 supervision report.

5. CONCLUSION

Following the completion of the earthworks and material assessment, the filling procedures conducted by Universal Corporation satisfied the requirements of AS3798, regarding the placement of fill material on a project under Level 1 Supervision, and in accordance with specification as provided to CGS.

This report has been prepared for benefit of our client with respect to the particular brief given to us and it may not be relied upon in other purpose without our prior review and agreement. No responsibility for this report will be taken by CGS if it is altered in any way, or not reproduced in full.



6. LIMITATION OF THIS REPORT

This report is valid for the following completion of level 1 supervision. CGS does not accept responsibility for any distortion or deviation of measurements as reported at the time given. It should be noted that even though the fill layer was moisture conditioned while compacting and meets the requirement but over the dry and wet weather it is subject to drying and cracking. The top 200-300mm of fill will deteriorate with time and should be taken into account by foundation engineer prior to construction of dwelling. The levels nominated in this report are guiding to amounts of fill placed and do not necessarily reflect accurate survey of fill levels.

This report will be considered invalid if:

- Any works were carried/conducted on the site without supervision of CGS technician
- Any other unforeseeable event any event outside of the time described above.

7. UNDERSTANDING LEVEL 1 INSPECTION AND TESTING

The purpose of performing level 1 inspection and testing is to ensure compliance of fill construction with the nominated specifications. The engagement of Geotechnical Inspection Testing Authority (GITA) allows the contractor to perform his role in the construction of the filling operation while the GITA monitors quality control of process of the fill placement. The visual observations of construction process and methodologies used by contractor allows the GITA to approve the subsequent placement of fill without having to wait to completion of testing and the extended time it takes to complete the laboratory results.

The GITA will carry out random spot checks of the filling operations and complete the compaction control test for day's work. Level 1 inspection and testing requires full time inspection and testing of the fill placement undertaken on site. CGS are notified daily by project foreman where subsequent days of fill placement under level 1 to occur. Generally, projects rely on importation of a fill source, there can be delays in receipt of sufficient material to start placing which may result the periods where GITA representative not required on site. It is contractor's responsibility to notify the GITA prior to start any fill placement. A GITA relies on the contractor to advise when the site attendance required and makes all reasonable visual attempts to assess if the works were the same as pervious day of attendance.

Prepared by

S Kang – Geotechnical Engineer



APPENDIX 1 – SITE PLAN



















APPENDIX 2 – TESTING SUMMARY

Page **6** of **7**



Sample No.	Test No.	Lot No.	Layer	Material Type	Date Tested	Density Ratio (%)	Moisture Variation of OMC (%)	Pass/Fail
30265	1	Lot 229	Layer 1 - Stage 2	FILL - Silty Clay	15-Jan-20	95.5	5.5 0.5% Dry	
30266	2	Lot 225	Layer 1 - Stage 2	FILL - Silty Clay	15-Jan-20	101.5	2% Dry	Pass
30267	3	Lot 224	Layer 1 - Stage 2	FILL - Silty Clay	15-Jan-20	95.0	2% Dry	Pass
30268	4	Lot 228	Layer 2 - Stage 2	FILL - Silty Clay	15-Jan-20	95.0	1.5% Dry	Pass
30269	5	Lot 223	Layer 2 - Stage 2	FILL - Silty Clay	15-Jan-20	98.0	2% Dry	Pass
30270	6	Lot 226	Layer 2 - Stage 2	FILL - Silty Clay	15-Jan-20	97.0	0.5% Wet	Pass
30389	7	Lot 225	Layer 2 - Stage 2	FILL - Silty Clay	16-Jan-20	102.0	2%Dry	Pass
30390	8	Lot 227	Layer 2 - Stage 2	FILL - Silty Clay	16-Jan-20	99.5	Omc	Pass
30391	9	Lot 228	Layer 2 - Stage 2	FILL - Silty Clay	16-Jan-20	100.5	Omc	Pass
30415	10	Lot 224	Layer 2 - Stage 2	FILL - Silty Clay	17-Jan-20	100.0	0.5% Dry	Pass
30416	11	Lot 223	Layer 2 - Stage 2	FILL - Silty Clay	17-Jan-20	99.0	0.5% Dry	Pass
30417	12	Lot 202	Layer 2 - Stage 2	FILL - Silty Clay	17-Jan-20	100.5	Omc	Pass
30408	13	Lot 224	Layer 3 - Stage 2	FILL - Silty Clay	20-Jan-20	101.5	2% Dry	Pass
30409	14	Lot 229	Layer 3 - Stage 2	FILL - Silty Clay	20-Jan-20	99.5	Omc	Pass
30410	15	Lot 223	Layer 3 - Stage 2	FILL - Silty Clay	20-Jan-20	98.0	2% Dry	Pass
30411	16	Lot 221	Layer 3 - Stage 2	FILL - Silty Clay	20-Jan-20	98.0	2% Wet	Pass



30452	17	Lot 229	Layer 4 - Stage 2	FILL - Silty Clay	21-Jan-20	95.0	2% Wet	Pass
30453	18	Lot 227	Layer 4 - Stage 2	FILL - Silty Clay	21-Jan-20	98.0	Omc	Pass
30454	19	Lot 226	Layer 4 - Stage 2	FILL - Silty Clay	21-Jan-20	96.5	2% Dry	Pass
30461	20	Lot 224	Layer 5 - Stage 2	FILL - Silty Clay	22-Jan-20	101.5	2% Dry	Pass
30462	21	Lot 221	Layer 5 - Stage 2	FILL - Silty Clay	22-Jan-20	100.5	0.5% Wet	Pass
30463	22	Lot 228	Layer 6 - Stage 2	FILL - Silty Clay	22-Jan-20	96.5	0.5% Wet	Pass
30464	23	Lot 226	Layer 6 - Stage 2	FILL - Silty Clay	22-Jan-20	100.5	2% Dry	Pass
30531	24	Lot 232	Layer 6 - Stage 2	FILL - Silty Clay	24-Jan-20	99.5	2% Dry	Pass
30532	25	Lot 225	Layer 6 - Stage 2	FILL - Silty Clay	24-Jan-20	100.0	2% Dry	Pass
30533	26	Lot 226	Layer 6 - Stage 2	FILL - Silty Clay	24-Jan-20	100.0	1.5% Dry	Pass
30534	27	Lot 229	Layer 6 - Stage 2	FILL - Silty Clay	24-Jan-20	97.0	2%Wet	Pass
30538	28	Lot 232	Layer 2 - Stage 2	FILL - Silty Clay	28-Jan-20	96.5	1.5% Dry	Pass
30539	29	Lot 234	Layer 2 - Stage 2	FILL - Silty Clay	28-Jan-20	98.0	2% Dry	Pass
30540	30	Lot 231	Layer 2 - Stage 2	FILL - Silty Clay	28-Jan-20	98.5	2% Dry	Pass
30694	31	Lot 231	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	97.5	2% Dry	Pass
30695	32	Lot 228	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	99.0	1.5% Dry	Pass
30696	33	Lot 233	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	99.0	0.5% Wet	Pass
30697	34	Lot 232	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	99.0	1.5% Dry	Pass



30698	35	Lot 222	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	98.0	0.5% Wet	Pass
30699	36	Lot 221	Layer 2 - Stage 2	FILL - Silty Clay	11-Feb-20	101.0	2% Dry	Pass
30703	37	Lot 232	Layer 3 - Stage 2	FILL - Silty Clay	12-Feb-20	100.0	1.5% Dry	Pass
30704	38	Lot 228	Layer 3 - Stage 2	FILL - Silty Clay	12-Feb-20	99.5	0.5% Dry	Pass
30705	39	Lot 229	Layer 3 - Stage 2	FILL - Silty Clay	12-Feb-20	99.0	Omc	Pass
30706	40	Lot 218	Layer 3 - Stage 2	FILL – Silty Clay	12-Feb-20	96.5	Omc	Pass
30707	41	Lot 220	Layer 3 - Stage 2	FILL - Silty Clay	12-Feb-20	99.0	Omc	Pass
30711	42	Lot 220	Layer 4 - Stage 2	FILL - Silty Clay	13-Feb-20	99.0	0.5% Dry	Pass
30712	43	Lot 222	Layer 4 - Stage 2	FILL - Silty Clay	13-Feb-20	96.5	Omc	Pass
30713	44	Lot 224	Layer 4 - Stage 2	FILL - Silty Clay	13-Feb-20	98.0	0.5% Dry	Pass
30718	45	Lot 217	Layer 5 - Stage 2	FILL - Silty Clay	14-Feb-20	99.0	Omc	Pass
30719	46	Lot 220	Layer 5 - Stage 2	FILL - Silty Clay	14-Feb-20	96.5	0.5% Wet	Pass
30720	47	Lot 223	Layer 5 - Stage 2	FILL - Silty Clay	14-Feb-20	98.5	2% Dry	Pass
30721	48	Lot 215	Layer 5 - Stage 2	FILL - Silty Clay	14-Feb-20	98.0	2% Dry	Pass
30738	49	Lot 213	Layer 2 - Stage 2	FILL - Silty Clay	17-Feb-20	99.5	2% Dry	Pass
30739	50	Lot 214	Layer 2 - Stage 2	FILL - Silty Clay	17-Feb-20	100.5	1.5% Dry	Pass
30740	51	Lot 217	Layer 6 - Stage 2	FILL - Silty Clay	17- Feb-20	100.0	2% Dry	Pass
30806	52	Lot 221	Layer 6 - Stage 2	FILL - Silty Clay	21-Feb-20	100.0	0.5% Dry	Pass
30807	53	Lot 223	Layer 6 - Stage 2	FILL - Silty Clay	21-Feb-20	96.0	Omc	Pass



30808	54	Lot 203	Layer 6 - Stage 2	FILL - Silty Clay	21-Feb-20	98.0	Omc	Pass
30852	55	Lot 202	Layer 4 - Stage 2	FILL - Silty Clay	24-Feb-20	99.0	2% Dry	Pass
30853	56	Lot 229	Layer 4 - Stage 2	FILL - Silty Clay	24-Feb-20	96.5	Omc	Pass
30854	57	Lot 230	Layer 4 - Stage 2	FILL - Silty Clay	24-Feb-20	100.0	Omc	Pass
31068	58	Lot 217	Layer 7 - Stage 2	FILL - Silty Clay	17-Feb-20	95.0	Omc	Pass
31069	59	Lot 212	Layer 4 - Stage 2	FILL - Silty Clay	17-feb-20	96.0	2% Dry	Pass
31070	60	Lot 214	Layer 5 - Stage 2	FILL - Silty Clay	17-Feb-20	96.5	2% Dry	Pass
30863	61	Foxtail Cr	Layer 2 - Stage 2	FILL - Silty Clay	25-Feb-20	97.0	Omc	Pass
30864	62	Lot 226	Layer 7 - Stage 2	FILL - Silty Clay	25-Feb-20	99.5	0.5% Dry	Pass
30865	63	Lot 234	Layer 7 - Stage 2	FILL - Silty Clay	25-Feb-20	98.0	0.5% Dry	Pass
30839	64	Lot 228	Layer 5 - Stage 2	FILL - Silty Clay	26-Feb-20	95.0	Omc	Pass
30840	65	Lot 229	Layer 5 - Stage 2	FILL - Silty Clay	26-Feb-20	97.0	0.5% Dry	Pass
30841	66	Lot 230	Layer 5 - Stage 2	FILL - Silty Clay	26-Feb-20	97.5	Omc	Pass
30899	67	Lot 233	Layer 7 - Stage 2	FILL - Silty Clay	27-Feb-20	99.5	Omc	Pass
30900	68	Lot 226	Layer 7 - Stage 2	FILL - Silty Clay	27-Feb-20	99.0	Omc	Pass
30901	69	Lot 222	Layer 7 - Stage 2	FILL - Silty Clay	27-Feb-20	99.0	Omc	Pass
30924	70	Lot 209	Layer 2 - Stage 2	FILL - Silty Clay	28-Feb-20	99.5	Omc	Pass
30925	71	Lot 216	Layer 4 - Stage 2	FILL - Silty Clay	28-Feb-20	98.5	Omc	Pass
30926	72	Lot 205	Layer 2 - Stage 2	FILL - Silty Clay	28-Feb-20	96.5	0.5% Wet	Pass
	30808 30852 30853 30854 31068 31069 31070 30863 30864 30865 30839 30840 30840 30840 30841 30899 30900 30901 30901 30924 30925 30926	30808 54 30852 55 30853 56 30853 56 30854 57 31068 58 31069 59 31070 60 30863 61 30864 62 30865 63 30840 65 30841 66 30899 67 30900 68 30924 70 30925 71 30926 72	30808 54 Lot 203 30852 55 Lot 202 30853 56 Lot 229 30854 57 Lot 230 30854 57 Lot 217 31068 58 Lot 212 31069 59 Lot 214 30863 61 Foxtail Cr 30864 62 Lot 228 30855 63 Lot 228 30864 62 Lot 228 30865 63 Lot 228 30840 65 Lot 230 30841 66 Lot 230 30899 67 Lot 233 30900 68 Lot 226 30901 69 Lot 220 30924 70 Lot 209 30925 71 Lot 205	30808 54 Lot 203 Layer 6 - Stage 2 30852 55 Lot 202 Layer 4 - Stage 2 30853 56 Lot 229 Layer 4 - Stage 2 30854 57 Lot 230 Layer 4 - Stage 2 31068 58 Lot 217 Layer 7 - Stage 2 31069 59 Lot 212 Layer 4 - Stage 2 31070 60 Lot 214 Layer 5 - Stage 2 30863 61 Foxtail Cr Layer 7 - Stage 2 30864 62 Lot 226 Layer 7 - Stage 2 30865 63 Lot 228 Layer 7 - Stage 2 30840 65 Lot 229 Layer 5 - Stage 2 30840 65 Lot 228 Layer 5 - Stage 2 30840 65 Lot 230 Layer 7 - Stage 2 30840 66 Lot 233 Layer 7 - Stage 2 30840 66 Lot 230 Layer 7 - Stage 2 30900 68 Lot 226 Layer 7 - Stage 2 309900 68 Lot 226 <td< td=""><td>3080854Lot 203Layer 6 - Stage 2FILL - Silty Clay3085255Lot 202Layer 4 - Stage 2FILL - Silty Clay3085356Lot 229Layer 4 - Stage 2FILL - Silty Clay3085457Lot 230Layer 4 - Stage 2FILL - Silty Clay3106858Lot 217Layer 7 - Stage 2FILL - Silty Clay3106959Lot 212Layer 4 - Stage 2FILL - Silty Clay3107060Lot 214Layer 5 - Stage 2FILL - Silty Clay3086361Foxtail CrLayer 7 - Stage 2FILL - Silty Clay3086462Lot 226Layer 7 - Stage 2FILL - Silty Clay3083964Lot 228Layer 5 - Stage 2FILL - Silty Clay3084065Lot 229Layer 5 - Stage 2FILL - Silty Clay3084166Lot 230Layer 7 - Stage 2FILL - Silty Clay3090068Lot 226Layer 7 - Stage 2FILL - Silty Clay3090169Lot 226Layer 7 - Stage 2FILL - Silty Clay3092470Lot 209Layer 7 - Stage 2FILL - Silty Clay3092571Lot 209Layer 4 - Stage 2FILL - Silty Clay3092672Lot 205Layer 4 - Stage 2FILL - Silty Clay</td><td>30808 54 Lot 203 Layer 6 - Stage 2 FILL - Silty Clay 21-Feb-20 30852 55 Lot 202 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30853 56 Lot 229 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 7 - Stage 2 FILL - Silty Clay 24-Feb-20 31069 59 Lot 212 Layer 7 - Stage 2 FILL - Silty Clay 17-Feb-20 31070 60 Lot 214 Layer 5 - Stage 2 FILL - Silty Clay 25-Feb-20 30863 61 Foxtail Cr Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 30864 62 Lot 226 Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 30840 64 Lot 228 Layer 5 - Stage 2 FILL - Silty Clay 26-Feb-20</td><td>30808 54 Lot 203 Layer 6 - Stage 2 FILL - Silty Clay 21-Feb-20 98.0 30852 55 Lot 202 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 96.5 30853 56 Lot 229 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 96.5 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 100.0 31068 58 Lot 217 Layer 7 - Stage 2 FILL - Silty Clay 17-Feb-20 95.0 31069 59 Lot 212 Layer 4 - Stage 2 FILL - Silty Clay 17-Feb-20 96.5 31069 59 Lot 212 Layer 5 - Stage 2 FILL - Silty Clay 17-Feb-20 96.5 30863 61 Foxtail Cr Layer 5 - Stage 2 FILL - Silty Clay 25-Feb-20 97.0 30864 62 Lot 228 Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 98.0 30840 64 Lot 228 Layer 5 - Stage 2 FILL - Silty Clay 26-Feb-20</td><td>3080854Lot 203Layer 6 - Stage 2FILL - Silty Clay21-Feb-2098.0Omc3085255Lot 202Layer 4 - Stage 2FILL - Silty Clay24-Feb-2099.02% Dry3085356Lot 229Layer 4 - Stage 2FILL - Silty Clay24-Feb-2096.5Omc3085457Lot 230Layer 4 - Stage 2FILL - Silty Clay24-Feb-20100.0Omc3106858Lot 217Layer 4 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3106959Lot 212Layer 4 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3107060Lot 214Layer 5 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3086361Foxtail CrLayer 2 - Stage 2FILL - Silty Clay25-Feb-2097.0Omc3086462Lot 226Layer 7 - Stage 2FILL - Silty Clay25-Feb-2098.00.5% Dry3086563Lot 228Layer 5 - Stage 2FILL - Silty Clay25-Feb-2098.00.5% Dry3086464Lot 228Layer 5 - Stage 2FILL - Silty Clay26-Feb-2098.00.5% Dry3084065Lot 228Layer 5 - Stage 2FILL - Silty Clay26-Feb-2097.00.5% Dry3084166Lot 230Layer 7 - Stage 2FILL - Silty Clay26-Feb-2097.00.5% Dry3089067Lot 233Layer 7 - Stage 2FILL - Silty Clay27-Feb-20<!--</td--></td></td<>	3080854Lot 203Layer 6 - Stage 2FILL - Silty Clay3085255Lot 202Layer 4 - Stage 2FILL - Silty Clay3085356Lot 229Layer 4 - Stage 2FILL - Silty Clay3085457Lot 230Layer 4 - Stage 2FILL - Silty Clay3106858Lot 217Layer 7 - Stage 2FILL - Silty Clay3106959Lot 212Layer 4 - Stage 2FILL - Silty Clay3107060Lot 214Layer 5 - Stage 2FILL - Silty Clay3086361Foxtail CrLayer 7 - Stage 2FILL - Silty Clay3086462Lot 226Layer 7 - Stage 2FILL - Silty Clay3083964Lot 228Layer 5 - Stage 2FILL - Silty Clay3084065Lot 229Layer 5 - Stage 2FILL - Silty Clay3084166Lot 230Layer 7 - Stage 2FILL - Silty Clay3090068Lot 226Layer 7 - Stage 2FILL - Silty Clay3090169Lot 226Layer 7 - Stage 2FILL - Silty Clay3092470Lot 209Layer 7 - Stage 2FILL - Silty Clay3092571Lot 209Layer 4 - Stage 2FILL - Silty Clay3092672Lot 205Layer 4 - Stage 2FILL - Silty Clay	30808 54 Lot 203 Layer 6 - Stage 2 FILL - Silty Clay 21-Feb-20 30852 55 Lot 202 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30853 56 Lot 229 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 30854 57 Lot 230 Layer 7 - Stage 2 FILL - Silty Clay 24-Feb-20 31069 59 Lot 212 Layer 7 - Stage 2 FILL - Silty Clay 17-Feb-20 31070 60 Lot 214 Layer 5 - Stage 2 FILL - Silty Clay 25-Feb-20 30863 61 Foxtail Cr Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 30864 62 Lot 226 Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 30840 64 Lot 228 Layer 5 - Stage 2 FILL - Silty Clay 26-Feb-20	30808 54 Lot 203 Layer 6 - Stage 2 FILL - Silty Clay 21-Feb-20 98.0 30852 55 Lot 202 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 96.5 30853 56 Lot 229 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 96.5 30854 57 Lot 230 Layer 4 - Stage 2 FILL - Silty Clay 24-Feb-20 100.0 31068 58 Lot 217 Layer 7 - Stage 2 FILL - Silty Clay 17-Feb-20 95.0 31069 59 Lot 212 Layer 4 - Stage 2 FILL - Silty Clay 17-Feb-20 96.5 31069 59 Lot 212 Layer 5 - Stage 2 FILL - Silty Clay 17-Feb-20 96.5 30863 61 Foxtail Cr Layer 5 - Stage 2 FILL - Silty Clay 25-Feb-20 97.0 30864 62 Lot 228 Layer 7 - Stage 2 FILL - Silty Clay 25-Feb-20 98.0 30840 64 Lot 228 Layer 5 - Stage 2 FILL - Silty Clay 26-Feb-20	3080854Lot 203Layer 6 - Stage 2FILL - Silty Clay21-Feb-2098.0Omc3085255Lot 202Layer 4 - Stage 2FILL - Silty Clay24-Feb-2099.02% Dry3085356Lot 229Layer 4 - Stage 2FILL - Silty Clay24-Feb-2096.5Omc3085457Lot 230Layer 4 - Stage 2FILL - Silty Clay24-Feb-20100.0Omc3106858Lot 217Layer 4 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3106959Lot 212Layer 4 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3107060Lot 214Layer 5 - Stage 2FILL - Silty Clay17-Feb-2096.02% Dry3086361Foxtail CrLayer 2 - Stage 2FILL - Silty Clay25-Feb-2097.0Omc3086462Lot 226Layer 7 - Stage 2FILL - Silty Clay25-Feb-2098.00.5% Dry3086563Lot 228Layer 5 - Stage 2FILL - Silty Clay25-Feb-2098.00.5% Dry3086464Lot 228Layer 5 - Stage 2FILL - Silty Clay26-Feb-2098.00.5% Dry3084065Lot 228Layer 5 - Stage 2FILL - Silty Clay26-Feb-2097.00.5% Dry3084166Lot 230Layer 7 - Stage 2FILL - Silty Clay26-Feb-2097.00.5% Dry3089067Lot 233Layer 7 - Stage 2FILL - Silty Clay27-Feb-20 </td



30927	73	Lot 222	Layer 7 - Stage 2	FILL - Silty Clay	28-Feb-20	98.5	Omc	Pass
30928	74	Lot 203	Layer 2 - Stage 2	FILL - Silty Clay	28-Feb-20	99.0	0.5% Wet	Pass
30929	75	Lot 219	Layer 7 - Stage 2	FILL - Silty Clay	28-Feb-20	98.5	Omc	Pass
30957	76	Lot 209	Layer 3 - Stage 2	FILL - Silty Clay	03-Mar-20	95.0	Omc	Pass
30958	77	Lot 211	Layer 3 - Stage 2	FILL - Silty Clay	03-Mar-20	95.5	Omc	Pass
30959	78	Lot 212	Layer 3 - Stage 2	FILL - Silty Clay	03-Mar-20	96.0	0.5% Wet	Pass
30960	79	Lot 215	Layer 3 - Stage 2	FILL - Silty Clay	03-Mar-20	95.0	0.5% Wet	Pass
30961	80	Lot 210	Layer 4 - Stage 2	FILL - Silty Clay	04-Mar-20	97.0	Omc	Pass
30962	81	Lot 209	Layer 4 - Stage 2	FILL - Silty Clay	04-Mar-20	98.5	Omc	Pass
30963	82	Lot 216	Layer 4 - Stage 2	FILL - Silty Clay	04-Mar-20	96.5	Omc	Pass
30964	83	Lot 218	Layer 4 - Stage 2	FILL - Silty Clay	04-mar-20	97.0	Omc	Pass
31009	84	Lot 209	Layer 5 - Stage 2	FILL - Silty Clay	11-Mar-20	99.0	Omc	Pass
31010	85	Lot 211	Layer 5 - Stage 2	FILL - Silty Clay	11-Mar-20	98.5	Omc	Pass
31011	86	Lot 217	Layer 5 - Stage 2	FILL - Silty Clay	11-Mar-20	99.5	0.5% Wet	Pass
31012	87	Lot 218	Layer 6 - Stage 2	FILL - Silty Clay	12-Mar-20	96.5	Omc	Pass
31013	88	Lot 217	Layer 6 - Stage 2	FILL - Silty Clay	12-Mar-20	100.0	0.5% Wet	Pass
31014	89	Lot 209	Layer 6 - Stage 2	FILL - Silty Clay	12-Mar-20	99.5	Omc	Pass
31015	90	Lot 210	Layer 6 - Stage 2	FILL - Silty Clay	12-Mar-20	98.0	0.5% Dry	Pass
31082	91	Foxtail Cct	Layer 4 - Stage 2	FILL - Silty Clay	18-Mar-20	96.5	Omc	Pass



31083	92	Lot 212	Layer 6 - Stage 2	FILL - Silty Clay	18-Mar-20	95.5	Omc	Pass
31084	93	Foxtail Cct	Layer 4 - Stage 2	FILL - Silty Clay	18-Mar-20	95.5	1.5% Dry	Pass
30809	94	Lot 216	Layer 6 - Stage 2	FILL - Silty Clay	18-Feb-20	99.5	Omc	Pass
30810	95	Lot 217	Layer 6 - Stage 2	FILL - Silty Clay	18-Feb-20	98.5	Omc	Pass
30811	96	Lot 217	Layer 6 - Stage 2	FILL - Silty Clay	18-Feb-20	98.0	1.5% Dry	Pass
31029	97	Lot 215	Layer 7 - Stage 2	FILL - Silty Clay	13-Mar-20	97.0	Omc	Pass
31030	98	Lot 217	Layer 7 - Stage 2	FILL - Silty Clay	13-Mar-20	96.5	Omc	Pass
31031	99	Lot 210	Layer 7 - Stage 2	FILL - Silty Clay	13-Mar-20	98.5	Omc	Pass
31032	100	Lot 208	Layer 7 - Stage 2	FILL - Silty Clay	13-Mar-20	96.5	Omc	Pass
31054	101	Lot 211	Layer 6 - Stage 2	FILL - Silty Clay	17-Mar-20	100.5	Omc	Pass
31055	102	Lot 211	Layer 6 - Stage 2	FILL - Silty Clay	17-Mar-20	99.0	Omc	Pass
31056	103	Lot 213	Layer 6 - Stage 2	FILL - Silty Clay	17-Mar-20	96.0	Omc	Pass
31097	104	Lot 214	Layer 6 - Stage 2	FILL - Silty Clay	19-Mar-20	100.5	Omc	Pass
31098	105	Foxtail Ct	Layer 6 - Stage 2	FILL - Silty Clay	19-Mar-20	100.0	0.5% Dry	Pass
31099	106	Foxtail Ct	Layer 6 - Stage 2	FILL - Silty Clay	19-Mar-20	97.0	Omc	Pass
31157	107	Lot 210	Layer 8 - Stage 2	FILL - Silty Clay	20-Mar-20	98.0	0.5% Dry	Pass
31158	108	Lot 215	Layer 8 - Stage 2	FILL – Silty Clay	20-Mar-20	99.5	0.5% Dry	Pass
31159	109	Lot 216	Layer 8 - Stage 2	FILL - Silty Clay	20-Mar-20	98.5	0.5% Dry	Pass
31154	110	Lot 208	Layer 7 - Stage 2	FILL - Silty Clay	23-Mar-20	98.5	0.5% Dry	Pass



31155	111	Lot 210	Layer 7 - Stage 2	FILL - Silty Clay	23- Mar-20	96.5	0.5% Dry	Pass
31156	112	Lot 217	Layer 7 - Stage 2	FILL - Silty Clay	23-Mar-20	96.5	0.5% Wet	Pass
31184	113	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	24-Mar-20	98.0	Omc	Pass
31185	114	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	24-Mar-20	95.5	0.5% Dry	Pass
31186	115	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	24-Mar-20	95.0	Omc	Pass
31192	116	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	25-Mar-20	98.0	0.5% Dry	Pass
31193	117	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	25-Mar-20	95.0	Omc	Pass
31194	118	Foxtail Ct	Layer 7 - Stage 2	FILL - Silty Clay	25-Mar-20	95.5	Omc	Pass
32502	119	Lot 229	Layer 6 - Stage 2	FILL - Silty Clay	11-Jun-20	98.0	0.5% Wet	Pass
32503	120	Lot 229	Layer 6 - Stage 2	FILL - Silty Clay	11-Jun-20	99.5	Omc	Pass
32504	121	Lot 230	Layer 6 - Stage 2	FILL - Silty Clay	11-Jun-20	95.0	Omc	Pass
32508	122	Lot 230	Layer 6 - Stage 2	FILL - Silty Clay	12-Jun-20	98.5	Omc	Pass
32509	123	Lot 230	Layer 6 - Stage 2	FILL - Silty Clay	12-Jun-20	97.0	0.5% Dry	Pass
32510	124	Lot 229	Layer 6 - Stage 2	FILL - Silty Clay	12-Jun-20	96.0	0.5% Dry	Pass
32545	125	Lot 229	Layer 7 - Stage 2	FILL - Silty Clay	15-Jun-20	99.0	Omc	Pass
32546	126	Lot 230	Layer 7 - Stage 2	FILL - Silty Clay	15-Jun-20	98.0	0.5% Dry	Pass
32547	127	Lot 229	Layer 7 - Stage 2	FILL - Silty Clay	15-Jun-20	95.5	0.5% Dry	Pass
32577	128	Lot 229	Layer 8 - Stage 2	FILL - Silty Clay	16-Jun-20	100.5	1% Dry	Pass
32578	129	Lot 229	Layer 8 - Stage 2	FILL - Silty Clay	16-Jun-20	97.0	0.5% Dry	Pass





APPENDIX 3 – NATA LAB RESULTS



<u>Main Laboratory</u> 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

 Report Number:
 6387.02-1

 Report Date:
 1/02/2020

Request No: -

Testing performed and reported at our Main Laboratory

Page: 1 of 1

Sample No.		30265	30266	30267	30268	30269	30270		
ID No.		1	2	3	4	5	6		
Date Sampled		15/01/2020	15/01/2020	15/01/2020	15/01/2020	15/01/2020	15/01/2020		
Time Sampled		am/pm	am/pm	am/pm	am/pm	am/pm	am/pm		
Date Tested		22/01/2020	22/01/2020	22/01/2020	30/01/2020	30/01/2020	30/01/2020		
Material Source		Site Derived	Site Derived						
Material Description		Silty Clay	Silty Clay						
To Be Used As		Backfill	Backfill	Backfill	Backfill	Backfill	Backfill		
		Lot 229	Lot 225	Lot 224	Lot 228	Lot 223	Lot 226		
Sample Location		North of Lot	South of Lot	North of Lot	North of Lot	Centre of Lot	South of Lot		
		Layer 1	Layer 1	Layer 1	Layer 2	Layer 2	Layer 2		
Layer Depth	mm	300	300	300	300	300	300		
Test Depth	mm	275	275	275	275	275	275		

Max Size	mm	19	19	19	19	19	19		
Oversize Wet	%	0	11	12	9	5	5		
Field Wet Density	t∕m³	1.96	2.06	1.92	1.93	1.98	1.99		
Field Moisture Content	%	-	-	-	-	-	-		
PCWD or APCWD*	t∕m³	2.05	2.03	2.02	2.03	2.02	2.05		

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	2% (dry)	2% (dry)	1.5% (dry)	2% (dry)	0.5% (wet)		
Compactive Effort		Standard	Standard	Standard	Standard	Standard	Standard		
Hilf Density Ratio	%	95.5	101.5	95.0	95.0	98.0	97.0		
Min Hilf Density Ratio	%	95	95	95	95	95	95		

Note:

Test Methods: AS1 Sampling Test Method: AS1

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

P/

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	(6387.02-2 1/02/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Sample No.		30389	30390	30391				
ID No.		1	2	3				
Date Sampled		16/01/2020	16/01/2020	16/01/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		22/01/2020	22/01/2020	22/01/2020				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Lot 225	Lot 227	Lot 228				
Sample Location		North of Lot	South of Lot	North of Lot				
		Layer 2	Layer 2	Layer 2				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	0	10	15				
Field Wet Density	t∕m³	2.07	2.09	2.11				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	2.03	2.10	2.10				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	2% (dry)	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	102.0	99.5	100.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods:AS12Sampling Test Method:AS12

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

LAP

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-3 12/02/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30415	30416	30417				
ID No.	1	2	3				
Date Sampled	17/01/2020	17/01/2020	17/01/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	30/01/2020	30/01/2020	30/01/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 224	Lot223	Lot 202				
Sample Location	North of Lot	North of Lot	North of Lot				
	Layer 2	Layer 2	Layer 2				
Layer Depth mm	300	300	300				
Test Depth mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	7	6	9				
Field Wet Density	t∕m³	2.09	2.09	2.10				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.09	2.11	2.09				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	0.5% (dry)	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	100.0	99.0	100.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

P)

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

1

Customer:	Universal Corporation Pty Ltd	Report Number:	6387.02-4
Project:	Newbridge South Stage 2	Report Date:	12/02/2020
Location:	Wallan Vic	Request No:	-

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.		30408	30409	30410	30411			
ID No.		1	2	3	4			
Date Sampled		20/01/2020	20/01/2020	20/01/2020	20/01/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		6/02/2020	6/02/2020	6/02/2020	6/02/2020			
Material Source		Site Derived	Site Derived	Site Derived	Site Derived			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 224	Lot 229	Lot 223	Lot 221			
Sample Location		Centre of Lot	East of Lot	North of Lot	South of Lot			
		Layer 3	Layer 3	Layer 3	Layer 3			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	13	13	11	14			
Field Wet Density	t∕m³	2.08	2.05	2.00	2.10			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.04	2.06	2.04	2.14			

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	2% (dry)	omc	2% (dry)	2% (wet)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	101.5	99.5	98.0	98.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

S Kang

VP) NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-5 12/02/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30452	30453	30454				
ID No.	1	2	3				
Date Sampled	21/01/2020	21/01/2020	21/01/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	6/02/2020	6/02/2020	6/02/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 229	Lot 227	Lot 226				
Sample Location	East of Lot	South of Lot	Centre of Lot				
	Layer 4	Layer 4	Layer 4				
Layer Depth mn	300	300	300				
Test Depth mn	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	9	9	6				
Field Wet Density	t/m³	1.95	2.05	1.96				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.05	2.08	2.03				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	2% (wet)	omc	2% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	95.0	98.0	96.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Left.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-6

12/02/2020

-

1

Customer:	Universal Corporation Pty Ltd	Report Number:
Project:	Newbridge South Stage 2	Report Date:
Location:	Wallan Vic	Request No:

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		30461	30462	30463	30464			
ID No.		1	2	3	4			
Date Sampled		22/01/2020	22/01/2020	22/01/2020	22/01/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		6/02/2020	6/02/2020	6/02/2020	6/02/2020			
Material Source		Site Derived	Site Derived	Site Derived	Site Derived			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 224	Lot 221	Lot 228	Lot 226			
Sample Location		South of Lot	Centre of Lot	East of Lot	East of Lot			
		Layer 5	Layer 5	Layer 6	Layer 6			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	11	10	10	8			
Field Wet Density	t∕m³	2.06	2.06	2.02	2.04			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.03	2.05	2.09	2.03			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	2% (dry)	0.5% (wet)	0.5% (wet)	2% (dry)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	101.5	100.5	96.5	100.5			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

Test Methods: AS128 Sampling Test Method: AS128

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

.

Left _

S Kang NATA Accreditation No. 19945

Approved Signatory

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-7

12/02/2020

-

1

Customer:	Universal Corporation Pty Ltd	Report Number:
Project:	Newbridge South Stage 2	Report Date:
Location:	Wallan Vic	Request No:

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		30531	30532	30533	30534			
ID No.		1	2	3	4			
Date Sampled		24/01/2020	24/01/2020	24/01/2020	24/01/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		30/01/2020	30/01/2020	30/01/2020	30/01/2020			
Material Source		Site Derived	Site Derived	Site Derived	Site Derived			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 232	Lot 225	Lot 226	Lot 229			
Sample Location		East of Lot	West of Lot	West of Lot	South of Lot			
		Layer 6	Layer 6	Layer 6	Layer 6			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	11	13	8	11			
Field Wet Density	t∕m³	1.97	2.06	2.05	2.01			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	1.98	2.06	2.05	2.08			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted (of OMC)	* t/m³	2% (dry)	2% (dry)	1.5% (dry)	2% (wet)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	99.5	100.0	100.0	97.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

Test Methods:AS128Sampling Test Method:AS128

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Approved Signatory

P.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

Accredited fo



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd		Report Number:		6387.02-8	
Project:	Newbridge South Stage 2		Report Date:		12/02/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30538	30539	30540				
ID No.	1	2	3				
Date Sampled	28/01/2020	28/01/2020	28/01/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	1/02/2020	1/02/2020	1/02/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 232	Lot 234	Lot 231				
Sample Location	South of Lot	South of Lot	South of Lot				
	Layer 2	Layer 2	Layer 2				
Layer Depth mr	n 300	300	300				
Test Depth mr	n 275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	7	9				
Field Wet Density	t∕m³	1.95	2.02	2.03				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.03	2.06	2.05				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	1.5% (dry)	2% (dry)	2% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	96.5	98.0	98.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

Lal.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



<u>Main Laboratory</u> 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

 Report Number:
 6387.02-9

 Report Date:
 15/02/2020

Request No: -

Testing performed and reported at our Main Laboratory

Page: 1 of 1

Sample No.	30694	30695	30696	30697	30698	30699		
ID No.	1	2	3	4	5	6		
Date Sampled	11/02/2020	11/02/2020	11/02/2020	11/02/2020	11/02/2020	11/02/2020		
Time Sampled	am/pm	am/pm	am/pm	am/pm	am/pm	am/pm		
Date Tested	12/02/20202	12/02/20202	12/02/20202	12/02/20202	12/02/20202	12/02/20202		
Material Source	Site Derived							
Material Description	Silty Clay							
To Be Used As	Backfill	Backfill	Backfill	Backfill	Backfill	Backfill		
	Lot 231	Lot 228	Lot 233	Lot 232	Lot 222	Lot 221		
Sample Location	South of Lot	West of Lot	North of Lot	South of Lot	South of Lot	South of Lot		
	Layer 2							
Layer Depth m	m 300	300	300	300	300	300		
Test Depth m	m 275	275	275	275	275	275		

Max Size	mm	19	19	19	19	19	19		
Oversize Wet	%	0	7	8	9	5	0		
Field Wet Density	t∕m³	1.93	1.95	2.05	2.02	2.00	2.01		
Field Moisture Content	%	-	-	-	-	-	-		
PCWD or APCWD*	t∕m³	1.98	1.97	2.07	2.05	2.05	1.99		

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	2% (dry)	1.5% (dry)	0.5% (wet)	1.5% (dry)	0.5% (wet)	2% (dry)		
Compactive Effort		Standard	Standard	Standard	Standard	Standard	Standard		
Hilf Density Ratio	%	97.5	99.0	99.0	99.0	98.0	101.0		
Min Hilf Density Ratio	%	95	95	95	95	95	95		

Note:

Test Methods: AS1 Sampling Test Method: AS1

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

P)

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

Report Number:	6387.02-10
Report Date:	15/02/2020

Request No: -

Testing performed and reported at our Main Laboratory

Page: 1 of 1

Sample No.	30703	30704	30705	30706	30707			
ID No.	1	2	3	4	5			
Date Sampled	12/02/2020	12/02/2020	12/02/2020	12/02/2020	12/02/2020			
Time Sampled	am/pm	am/pm	am/pm	am/pm	am/pm			
Date Tested	13/02/2020	13/02/2020	13/02/2020	13/02/2020	13/02/2020			
Material Source	Imported	Imported	Imported	Imported	Imported			
Material Description	Silty Clay							
To Be Used As	Backfill	Backfill	Backfill	Backfill	Backfill			
	Lot 232	Lot 228	Lot 229	Lot 218	Lot 220			
Sample Location	North of Lot	South of Lot	North of Lot	North of Lot	Centre of Lot			
	Layer 3							
Layer Depth m	m 300	300	300	300	300			
Test Depth m	m 275	275	275	275	275			

Max Size	mm	19	19	19	19	19			
Oversize Wet	%	11	5	8	0	7			
Field Wet Density	t∕m³	2.05	2.07	2.05	1.99	2.04			
Field Moisture Content	%	-	-	-	-	-			
PCWD or APCWD*	t∕m³	2.04	2.07	2.24	2.06	2.06			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	1.5% (dry)	0.5% (dry)	omc	omc	omc			
Compactive Effort		Standard	Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	100.0	99.5	99.0	96.5	99.0			
Min Hilf Density Ratio	%	95	95	95	95	95			

Note:

Test Methods:ASSampling Test Method:AS

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

Left -

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

Accreation on The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd		Report Number:	(6387.02-11	
Project:	Newbridge South Stage 2		Report Date:		9/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page:	1	of	

Sample No.		30711	30712	30713				
ID No.		1	2	3				
Date Sampled		13/02/2020	13/02/2020	13/02/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		18/02/2020	18/02/2020	18/02/2020				
Material Source		Imported	Imported	Imported				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Lot 220	Lot 222	Lot 224				
Sample Location		South of Lot	North of Lot	Centre of Lot				
		Layer 4	Layer 4	Layer 4				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	7	6	5				
Field Wet Density	t∕m³	2.02	1.97	1.97				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.05	2.05	2.01				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	omc	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.0	96.5	98.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

ve

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-12

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

Report Date:	9/03/2020
Request No:	-

Report Number:

Testing performed and reported at our Main Laboratory

Page: 1 of 1

Sample No.		30718	30719	30720	30721			
ID No.		1	2	3	4			
Date Sampled		14/02/2020	14/02/2020	14/02/2020	14/02/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		17/02/2020	17/02/2020	17/02/2020	17/02/2020			
Material Source		Imported	Imported	Imported	Imported			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 217	Lot 220	Lot 223	Lot 215			
Sample Location		South of Lot	North of Lot	East of Lot	Centre of Lot			
		Layer 5	Layer 5	Layer 5	Layer 5			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	7	7	6	5			
Field Wet Density	t∕m³	2.01	1.98	1.99	1.97			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.03	2.05	2.02	2.01			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	0.5% (wet)	2% (dry)	2% (dry)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	99.0	96.5	98.5	98.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

Test Methods:AS1Sampling Test Method:AS1

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

v.P

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-13 9/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.	30738	30739	30740				
ID No.	1	2	3				
Date Sampled	17/02/202	20 17/02/2020	17/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	18/02/202	20 18/02/2020	18/02/2020				
Material Source	Imported	I Imported	Imported				
Material Description	Silty Cla	y Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 213	Lot 214	Lot 217				
Sample Location	West of L	ot Centre of Lot	South of Lot				
	Layer 2	Layer 2	Layer 6				
Layer Depth	nm 300	300	300				
Test Depth r	nm 275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	6	9				
Field Wet Density	t∕m³	1.99	2.04	1.97				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.00	2.03	1.97				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	2% (dry)	1.5% (dry)	2% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.5	100.5	100.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

VP,

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	(6387.02-14 9/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30806	30807	30808				
ID No.	1	2	3				
Date Sampled	21/02/2020	21/02/2020	21/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	27/02/2020	27/02/2020	27/02/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 221	Lot 223	Lot 203				
Sample Location	South of Lot	North of Lot	South of Lot				
	Layer 6	Layer 6	Layer 6				
Layer Depth mm	300	300	300				
Test Depth mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	3	16	12				
Field Wet Density	t∕m³	2.04	1.98	2.01				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.04	2.06	2.05				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	100.0	96.0	98.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

LAY.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		8387.02-15 9/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30852	30853	30854				
ID No.	1	2	3				
Date Sampled	24/02/2020	24/02/2020	24/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	3/03/2020	3/03/2020	3/03/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 202	Lot 229	Lot 230				
Sample Location	South of Lot	North of Lot	East of Lot				
	Layer 4	Layer 4	Layer 4				
Layer Depth n	<i>m</i> 300	300	300				
Test Depth n	m 275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	13	9				
Field Wet Density	t∕m³	1.97	1.95	2.00				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	1.99	2.03	2.00				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted' (of OMC)	* t/m³	2% (dry)	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.0	96.5	100.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

- VP

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-58 19/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	31068	31069	31070				
ID No.	1	2	3				
Date Sampled	17/02/2020	17/02/2020	17/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	18/02/2020	18/02/2020	18/02/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 217	Lot 212	Lot 214				
Sample Location	South of Lot	North of Lot	South of Lot				
	Layer 7	Layer 4	Layer 5				
Layer Depth mn	300	300	300				
Test Depth mn	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	9	10	10				
Field Wet Density	t∕m³	1.92	1.97	1.98				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.02	2.05	2.05				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	2% (dry)	2% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	95.0	96.0	96.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

NATA Accreditation No. 19945

S Kang

P)

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd		Report Number:		6387.02-17	
Project:	Newbridge South Stage 2		Report Date:		19/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30863	30864	30865				
ID No.	1	2	3				
Date Sampled	25/02/2020	25/02/2020	25/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	12/03/2020	12/03/2020	12/03/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Foxtail Cr	Lot 226	Lot 234				
Sample Location	Layer 2	Layer 7	Layer 7				
	Centre of Cr	North of Lot	North of Lot				
Layer Depth mn	300	300	300				
Test Depth mn	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	6	7				
Field Wet Density	t∕m³	2.01	1.99	1.95				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	2.06	2.00	1.99				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	* t/m³	omc	0.5% (dry)	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	97.0	99.5	98.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

1 Lap

S Kang NATA Accreditation No. 19945



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		3387.02-18 19/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	30839	30840	30841				
ID No.	1	2	3				
Date Sampled	26/02/2020	26/02/2020	26/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	12/03/2020	12/03/2020	12/03/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 228	Lot 229	Lot 230				
Sample Location	West of Lot	North of Lot	East of Lot				
	Layer 5	Layer 5	Layer 5				
Layer Depth	nm 300	300	300				
Test Depth r	nm 275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	8	6	7				
Field Wet Density	t∕m³	1.92	1.88	1.94				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.03	1.94	2.00				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	0.5% (dry)	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	95.0	97.0	97.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

- PD-

S Kang NATA Accreditation No. 19945



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer:	Universal Corporation Pty Ltd		Report Number:		6387.02-19	
Project:	Newbridge South Stage 2		Report Date:		25/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.	30899	30900	30901				
ID No.	1	2	3				
Date Sampled	27/02/2020	27/02/2020	27/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	12/03/2020	12/03/2020	12/03/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 233	Lot 226	Lot 222				
Sample Location	South of Lot	North of Lot	North of Lot				
	Layer 7	Layer 7	Layer 7				
Layer Depth mn	300	300	300				
Test Depth mn	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	7	8				
Field Wet Density	t∕m³	2.01	2.04	2.02				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.02	2.06	2.04				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.5	99.0	99.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

S Kang NATA Accreditation No. 19945

Approved Signatory

Report Sheet No. CGS-700 Issued on 31-10-2017



<u>Main Laboratory</u> 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

1

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

 Report Number:
 6387.02-20

 Report Date:
 25/03/2020

Request No: -

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		30924	30925	30926	30927	30928	30929		
ID No.		1	2	3	4	5	6		
Date Sampled		28/02/2020	28/02/2020	28/02/2020	28/02/2020	28/02/2020	28/02/2020		
Time Sampled		am/pm	am/pm	am/pm	am/pm	am/pm	am/pm		
Date Tested		12/03/2020	12/03/2020	12/03/2020	12/03/2020	12/03/2020	12/03/2020		
Material Source		Site Derived	Site Derived	Site Derived	Site Derived	Site Derived	Site Derived		
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay	Silty Clay	Silty Clay		
To Be Used As		Backfill	Backfill	Backfill	Backfill	Backfill	Backfill		
		Lot 209	Lot 216	Lot 205	Lot 222	Lot 203	Lot 219		
Sample Location		South of Lot	North of Lot	North of Lot	East of Lot	North of Lot	North of Lot		
		Natural Ground	Natural Ground	FSL-0.3m	FSL-0.3m	FSL	FSL		
Layer Depth	mm	300	300	300	300	300	300		
Test Depth	mm	275	275	275	275	275	275		

Max Size	mm	19	19	19	19	19	19		
Oversize Wet	%	9	8	8	9	10	6		
Field Wet Density	t∕m³	2.00	1.95	2.01	2.01	2.03	1.99		
Field Moisture Content	%	-	-	-	-	-	-		
PCWD or APCWD*	t∕m³	2.01	1.98	2.09	2.04	2.06	2.03		

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	0.5% (wet)	omc	0.5% (wet)	omc		
Compactive Effort		Standard	Standard	Standard	Standard	Standard	Standard		
Hilf Density Ratio	%	99.5	98.5	96.5	98.5	99.0	98.5		
Min Hilf Density Ratio	%	95	95	95	95	95	95		

Note:

Test Methods: AS Sampling Test Method: AS

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

L. L.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

ACCREDITED FOR TECHNICAL COMPETENCE The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

1

Customer:	Universal Corporation Pty Ltd	
Project:	Newbridge South Stage 2	
Location:	Wallan Vic	

Report Number:	6387.02-21
Report Date:	25/03/2020
Request No:	-

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		30957	30958	30959	30960			
ID No.		1	2	3	4			
Date Sampled		3/03/2020	3/03/2020	3/03/2020	3/03/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		16/03/2020	16/03/2020	16/03/2020	16/03/2020			
Material Source		Imported	Imported	Imported	Imported			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 209	Lot 211	Lot 212	Lot 215			
Sample Location		South of Lot	North of Lot	North of Lot	South of Lot			
		Layer 3	Layer 3	Layer 3	Layer 3			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	10	9	9	12			
Field Wet Density	t∕m³	1.96	2.01	2.04	1.98			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.07	2.10	2.12	2.09			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	0.5% (wet)	0.5% (wet)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	95.0	95.5	96.0	95.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

Test Methods: AS12 Sampling Test Method: AS12

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

Left

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

 DP FOR ICAL
 The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-22

25/03/2020

-

1

Customer:	Universal Corporation Pty Ltd	Report Number:
Project:	Newbridge South Stage 2	Report Date:
Location:	Wallan Vic	Request No:

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		30961	30962	30963	30964			
ID No.		1	2	3	4			
Date Sampled		4/03/2020	4/03/2020	4/03/2020	4/03/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		11/03/2020	11/03/2020	11/03/2020	11/03/2020			
Material Source		Imported	Imported	Imported	Imported			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 210	Lot 209	Lot 216	Lot 218			
Sample Location		South of Lot	North of Lot	North of Lot	North of Lot			
		Layer 4	Layer 4	Layer 4	Layer 4			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	7	9	8	10			
Field Wet Density	t∕m³	2.02	1.97	2.02	1.93			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.08	2.00	2.09	1.99			

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	omc	omc			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	97.0	98.5	96.5	97.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

P

S Kang NATA Accreditation No. 19945



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	(3387.02-23 25/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Sample No.		31009	31010	31011				
ID No.		1	2	3				
Date Sampled		11/03/2020	11/03/2020	11/03/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		13/03/2020	13/03/2020	13/03/2020				
Material Source		Imported	Imported	Imported				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Lot 209	Lot 211	Lot 217				
Sample Location		South of Lot	South of Lot	North of Lot				
		Layer 5	Layer 5	Layer 5				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	7	6	6				
Field Wet Density	t∕m³	2.00	2.02	1.97				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.02	2.05	1.98				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	0.5% (wet)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.0	98.5	99.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods:AS12Sampling Test Method:AS12

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

sting.

J P

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

S Kang NATA Accreditation No. 19945

Approved Signatory



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-22

25/03/2020

-

1

Customer:	Universal Corporation Pty Ltd	Report Number:
Project:	Newbridge South Stage 2	Report Date:
Location:	Wallan Vic	Request No:

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.		31012	31013	31014	31015			
ID No.		1	2	3	4			
Date Sampled		12/03/2020	12/03/2020	12/03/2020	12/03/2020			
Time Sampled		am/pm	am/pm	am/pm	am/pm			
Date Tested		13/03/2020	13/03/2020	13/03/2020	13/03/2020			
Material Source		Imported	Imported	Imported	Imported			
Material Description		Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As		Backfill	Backfill	Backfill	Backfill			
		Lot 218	Lot 217	Lot 209	Lot 210			
Sample Location		South of Lot	North of Lot	North of Lot	North of Lot			
		Layer 6	Layer 6	Layer 6	Layer 6			
Layer Depth	mm	300	300	300	300			
Test Depth	mm	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	9	10	0	9			
Field Wet Density	t∕m³	1.94	2.01	2.08	2.01			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.01	2.00	2.08	2.05			

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	0.5% (wet)	omc	0.5% (dry)			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	96.5	100.0	99.5	98.0			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

C 17025-Testing.

P P

S Kang NATA Accreditation No. 19945

Approved Signatory

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	f	3387.02-25 25/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Sample No.		31082	31083	31084				
ID No.		1	2	3				
Date Sampled	1	8/03/2020	18/03/2020	18/03/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested	2	2/03/2020	22/03/2020	22/03/2020				
Material Source		Imported	Imported	Imported				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
	F	oxtail Cct	Lot 212	Foxtail Cct				
Sample Location	С	entre of Ct	North of Lot	Centre of Ct				
		Layer 4	Layer 6	Layer 4				
Layer Depth r	าฑ	300	300	300				
Test Depth r	าฑ	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	7	8	0				
Field Wet Density	t∕m³	1.98	1.94	1.91				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	2.05	2.03	2.01				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	1.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	96.5	95.5	95.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

P.

S Kang NATA Accreditation No. 19945



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	1	6387.02-26 28/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.	30809	30810	30811				
ID No.	1	2	3				
Date Sampled	18/02/2020	18/02/2020	18/02/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	20/02/2020	20/02/2020	20/02/2020				
Material Source	Imported	Imported	Imported				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 216	Lot 217	Lot 217				
Sample Location	South of Lot	North of Lot	South of Lot				
	Layer 6	Layer 6	Layer 6				
Layer Depth mn	300	300	300				
Test Depth mn	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	10	9	0				
Field Wet Density	t∕m³	2.00	1.98	2.00				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.01	2.01	2.04				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	omc	omc	1.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.5	98.5	98.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

VP)

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

6387.02-27

26/03/2020

-

1

Customer:	Universal Corporation Pty Ltd
Project:	Newbridge South Stage 2
Location:	Wallan Vic

Testing performed and reported at our Main Laboratory

Page: 1 of

Report Number:

Report Date:

Request No:

Sample No.	31029	31030	31031	31032			
ID No.	1	2	3	4			
Date Sampled	13/03/2020	13/03/2020	13/03/2020	13/03/2020			
Time Sampled	am/pm	am/pm	am/pm	am/pm			
Date Tested	14/03/2020	14/03/2020	14/03/2020	14/03/2020			
Material Source	Site Derived	Site Derived	Site Derived	Site Derived			
Material Description	Silty Clay	Silty Clay	Silty Clay	Silty Clay			
To Be Used As	Backfill	Backfill	Backfill	Backfill			
	Lot 215	Lot 217	Lot 210	Lot 208			
Sample Location	North of Lot	West of Lot	North of Lot	South of Lot			
	Layer 7	Layer 7	Layer 7	Layer 7			
Layer Depth mn	300	300	300	300			
Test Depth mn	275	275	275	275			

Max Size	mm	19	19	19	19			
Oversize Wet	%	0	8	10	11			
Field Wet Density	t∕m³	1.94	2.00	2.01	1.96			
Field Moisture Content	%	-	-	-	-			
PCWD or APCWD*	t∕m³	2.00	2.07	2.04	2.02			

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	omc	omc			
Compactive Effort		Standard	Standard	Standard	Standard			
Hilf Density Ratio	%	97.0	96.5	98.5	96.5			
Min Hilf Density Ratio	%	95	95	95	95			

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

NATA Accreditation No. 19945

S Kang

VP.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-28 26/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.	31054	31055	31056				
ID No.	1	2	3				
Date Sampled	17/03/2020	17/03/2020	17/03/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	17/03/2020	17/03/2020	17/03/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 211	Lot 211	Lot 213				
Sample Location	Centre of Lot	West of Lot	North of Lot				
	Layer 6	Layer 6	Layer 6				
Layer Depth mm	300	300	300				
Test Depth mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	8	7	9				
Field Wet Density	t/m³	2.04	2.06	1.96				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.03	2.08	2.04				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	100.5	99.0	96.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing. document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

L.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd		Report Number:		6387.02-29	
Location:	Wallan Vic		Report Date: Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Sample No.		31097	31098	31099				
ID No.		1	2	3				
Date Sampled		19/03/2020	19/03/2020	19/03/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		19/03/2020	19/03/2020	19/03/2020				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Lot 214	Foxtail Court	Foxtail Court				
Sample Location		Centre of Lot	Centre of Lot	Centre of Lot				
		Layer 6	Layer 6	Layer 6				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	9	8	10				
Field Wet Density	t∕m³	2.00	2.07	1.98				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	2.00	2.06	2.04				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	omc	0.5% (dry)	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	100.5	100.0	97.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods:AS12Sampling Test Method:AS12

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

P

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:		6387.02-30 26/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: of 1

Sample No.	31157	31158	31159				
ID No.	1	2	3				
Date Sampled	20/03/2020	20/03/2020	20/03/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	20/03/2020	20/03/2020	20/03/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 210	Lot 215	Lot 216				
Sample Location	North of Lot	South of Lot	South of Lot				
	Layer 8	Layer 8	Layer 8				
Layer Depth mm	300	300	300				
Test Depth mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	10	8	10				
Field Wet Density	t∕m³	1.97	2.04	2.10				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.02	2.05	2.12				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	0.5% (dry)	0.5% (dry)	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.0	99.5	98.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this

Approved Signatory

- HOP

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	1	6387.02-31 26/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Testing performed and reported at our Main Laboratory

Page: 1 of

Sample No.	31154	31155	31156				
ID No.	1	2	3				
Date Sampled	23/03/2020	23/03/2020	23/03/2020				
Time Sampled	am/pm	am/pm	am/pm				
Date Tested	23/03/2020	23/03/2020	23/03/2020				
Material Source	Site Derived	Site Derived	Site Derived				
Material Description	Silty Clay	Silty Clay	Silty Clay				
To Be Used As	Backfill	Backfill	Backfill				
	Lot 208	Lot 210	Lot 217				
Sample Location	Layer 7	Layer 7	Layer 7				
	South of Lot	North of Lot	South of Lot				
Layer Depth mi	m 300	300	300				
Test Depth mi	m 275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	9	9	7				
Field Wet Density	t∕m³	1.97	1.98	1.93				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.00	2.05	2.00				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	0.5% (dry)	0.5% (wet)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.5	96.5	96.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods: Sampling Test Method:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

Approved Signatory

LAP.

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge, South Stage 2		Report Number:		6387.02-32	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Sample No.		31184	31185	31186				
ID No.		1	2	3				
Date Sampled		24/03/2020	24/03/2020	24/03/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		24/03/2020	24/03/2020	24/03/2020				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Foxtail Court	Foxtail Court	Foxtail Court				
Sample Location		Centre of Lot	Centre of Lot	Centre of Lot				
		Layer 7	Layer 7	Layer 7				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	8	6	7				
Field Wet Density	t∕m³	1.94	1.96	1.93				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	1.99	2.05	2.03				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	omc	0.5% (dry)	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.0	95.5	95.0				
Min Hilf Density Ratio	%	95	95	95				

Note:

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

Tol .

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

CAL The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 769.0 e: info@continentgeotech.com.au

Customer: Project:	Universal Corporation Pty Ltd Newbridge South Stage 2		Report Number: Report Date:	f	6387.02-33 26/03/2020	
Location:	Wallan Vic		Request No:		-	
		Testing performed and reported at our Main Laboratory	Page:	1	of	1

Sample No.		31192	31193	31194				
ID No.		1	2	3				
Date Sampled		25/03/2020	25/03/2020	25/03/2020				
Time Sampled		am/pm	am/pm	am/pm				
Date Tested		25/03/2020	25/03/2020	25/03/2020				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Backfill	Backfill	Backfill				
		Foxtail Court	Foxtail Court	Foxtail Court				
Sample Location		Centre of Lot	Centre of Lot	Centre of Lot				
		Layer 7	Layer 7	Layer 7				
Layer Depth	mm	300	300	300				
Test Depth	mm	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	6	4	6				
Field Wet Density	t∕m³	2.00	1.95	1.94				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t∕m³	2.04	2.05	2.03				

*PCWD - Peak Converted Wet Density , APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t∕m³	0.5% (dry)	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.0	95.0	95.5				
Min Hilf Density Ratio	%	95	95	95				

Note:

Test Methods:AS12Sampling Test Method:AS12

AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Accredited for compliance with ISO/IEC 17025-Testing.

Approved Signatory

V.P

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.



Main Laboratory 16 Prime Street Thomastown VIC 3074 Ph: 03 9465 9813 Fax: 03 9465 7690 e: info@continentgeotech.com.au

1

Customer:	Universal Corporations Pty Ltd	Report Number:	6387.02 - 34
Project:	Newbridge South Stage 2	Report Date:	18/06/2020
Location:	Wallan, VIC	Request No:	-

Testing performed and reported at our Main Laboratory

Page:	1	of	

Sample No.		32502	32503	32504				
ID No.		1	2	3				
Test Date		11/06/2020	11/06/2020	11/06/2020				
Test Time		am-pm	am-pm	am-pm				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Fill	Fill	Fill				
		Lot 229	Lot 229	Lot 230				
Sample Location		North Side	North Side	North Side				
		Layer 6	Layer 6	Layer 6				
Layer Depth n	nm	200	200	200				
Test Depth n	nm	175	175	175				

Max Size	mm	19	19	19				
Oversize Wet	%	0	0	0				
Field Wet Density	t/m³	1.93	2.05	1.90				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	1.97	2.06	2.00				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	0.5% (wet)	omc	omc				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.0	99.5	95.0				
Min Hilf Density Ratio	%	95.0	95.0	95.0				

Accredited for compliance with ISO/IEC 17025-Testing.

document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Note:

Test Methods: Sampling Test Method: AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Approved Signatory

Left _

S Kang NATA Accreditation No. 19945



 Main Laboratory

 16 Prime Street

 Thomastown VIC 3074

 Ph:
 03 9465 9813

 Fax:
 03 9465 7690

 e:
 info@continentgeotech.com.au

Customer:	Universal Corporations Pty Ltd	Report Number:	6387.02 - 35
Project:	Newbridge South Stage 2	Report Date:	18/06/2020
Location:	Wallan, VIC	Request No:	-

Testing performed and reported at our Main Laboratory

Page:	1	of	1

Sample No.		32508	32509	32510				
ID No.		1	2	3				
Test Date		12/06/2020	12/06/2020	12/06/2020				
Test Time		am-pm	am-pm	am-pm				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Fill	Fill	Fill				
		Lot 230	Lot 230	Lot 229				
Sample Location		East Side	West Side	East Side				
		Layer 6	Layer 6	Layer 6				
Layer Depth	mm	200	200	200				
Test Depth	mm	175	175	175				

Max Size	mm	19	19	19				
Oversize Wet	%	0	0	0				
Field Wet Density	t/m³	2.09	2.09	2.04				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.13	2.16	2.13				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	omc	0.5% (dry)	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	98.5	97.0	96.0				
Min Hilf Density Ratio	%	95.0	95.0	95.0				

Accredited for compliance with ISO/IEC 17025-Testing.

document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Note:

Test Methods: Sampling Test Method: AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Approved Signatory

P

S Kang NATA Accreditation No. 19945

Report Sheet No. CGS-700 Issued on 31-10-2017



 Main Laboratory

 16 Prime Street

 Thomastown VIC 3074

 Ph:
 03 9465 9813

 Fax:
 03 9465 7690

 e:
 info@continentgeotech.com.au

Customer:	Universal Corporations Pty Ltd	Report Number:	6387.02 - 36
Project:	Newbridge South Stage 2	Report Date:	18/06/2020
Location:	Wallan, VIC	Request No:	-

Testing performed and reported at our Main Laboratory

Page:	1	of	1

Sample No.		32545	32546	32547				
ID No.		1	2	3				
Test Date		15/06/2020	15/06/2020	15/06/2020				
Test Time		am-pm	am-pm	am-pm				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Fill	Fill	Fill				
		Lot 229	Lot 230	Lot 229				
Sample Location		South Side	South Side	South Side				
		Layer 7	Layer 7	Layer 7				
Layer Depth	mm	300	300	300				
Test Depth	тт	275	275	275				

Max Size	mm	19	19	19				
Oversize Wet	%	0	0	0				
Field Wet Density	t/m³	2.06	2.10	2.00				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.08	2.15	2.10				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	omc	0.5% (dry)	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	99.0	98.0	95.5				
Min Hilf Density Ratio	%	95.0	95.0	95.0				

Accredited for compliance with ISO/IEC 17025-Testing.

document are traceable to Australian/national standards.

The results of tests, calibrations and/or measurements included in this

Note:

Test Methods: Sampling Test Method: AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Approved Signatory

- Vol

S Kang NATA Accreditation No. 19945



 Main Laboratory

 16 Prime Street

 Thomastown VIC 3074

 Ph:
 03 9465 9813

 Fax:
 03 9465 7690

 e:
 info@continentgeotech.com.au

Customer:	Universal Corporations Pty Ltd	Report Number:	6387.02 - 37
Project:	Newbridge South Stage 2	Report Date:	18/06/2020
Location:	Wallan, VIC	Request No:	-

Testing performed and reported at our Main Laboratory

Page:	1	of	1

Sample No.		32577	32578	32579				
ID No.		1	2	3				
Test Date		16/06/2020	16/06/2020	16/06/2020				
Test Time		am-pm	am-pm	am-pm				
Material Source		Site Derived	Site Derived	Site Derived				
Material Description		Silty Clay	Silty Clay	Silty Clay				
To Be Used As		Fill	Fill	Fill				
		Lot 229	Lot 229	Lot 229				
Sample Location		South Side	South Side	South Side				
		Layer 8	Layer 8	Layer 8				
Layer Depth	mm	200	200	200				
Test Depth	mm	175	175	175				

Max Size	mm	19	19	19				
Oversize Wet	%	0	0	0				
Field Wet Density	t/m³	2.02	2.09	1.94				
Field Moisture Content	%	-	-	-				
PCWD or APCWD*	t/m³	2.01	2.16	2.04				

*PCWD - Peak Converted Wet Density, APCWD - Adjusted Peak Converted Wet Density, If Oversize material present PCWD and Moisture Variation is Adjusted

Moisture Variation or Adjusted* (of OMC)	t/m³	1% (dry)	0.5% (dry)	0.5% (dry)				
Compactive Effort		Standard	Standard	Standard				
Hilf Density Ratio	%	100.5	97.0	95.0				
Min Hilf Density Ratio	%	95.0	95.0	95.0				

Note:

Test Methods: Sampling Test Method: AS1289 5.8.1, 5.7.1, 2.1.1 AS1289 1.2.1 6.4(b)



Approved Signatory

NATA Accreditation No. 19945

S Kang

P

Accredited for compliance with ISO/IEC 17025-Testing.

The results of tests, calibrations and/or measurements included in this document are traceable to Australian/national standards.

www.continentgeotech.com.au

-End of Document-