



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

6<sup>th</sup> June 2023

Our Reference: 21681:NB1573

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING  
NEWBRIDGE – STAGE 9 (WALLAN)**

Please find attached our Report No's 21681/R001 to 21681/R019 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density commenced in October 2021 and was completed in June 2023

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a faint circular stamp.

Nick Brock

# FIGURE 1



  <b>Issued for Approval</b> Not to be used for construction	Website Reference: 685-EX  <b>UrbanDesign and management</b> Urban Design and Management Pty Ltd PO Box 408 Sunbury 3420 Phone: 461 3 9273 6300   Fax: 461 3 9273 6360 Office 1, Level 1, 154 Evans Street, Sunbury, VIC, 3420 Project Management   Land Development   Civil Engineering   Traffic and Transport Engineering   Urban Design	Design: M.ROBERTO Checked: T.J.HILLIPS Approved: T.J.HILLIPS Date: AUGUST 2021	<b>NEWBRIDGE SOUTH ESTATE</b> STAGE 9 MITCHELL SHIRE COUNCIL PAVEMENT DETAILS & TYPICAL SECTIONS	Drawing No: 18040-06-02 Revision: B Sheet No: 02 of 18 Scale: @ A1 0 5 10 20 1:1000 © Urban Design and Management Pty Ltd 604 61 831 441 116
---	---	---	---	--



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R001  
 Date Issued 25/10/21

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Tested by AC  
 Date tested 08/10/21  
 Checked by JHF

Client WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)  
 Project NEWBRIDGE - STAGE 9  
 Location WALLAN

<b>Feature</b>	<b>EARTHWORKS</b>	<b>Layer thickness</b>	200 mm	<b>Time:</b> 12:31
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth mm	175	175	175	-	-	-
Field wet density t/m <sup>3</sup>	1.86	1.87	1.91	-	-	-
Field moisture content %	23.6	23.5	24.2	-	-	-

Test procedure AS 1289.5.7.1

Test No	1	2	3	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	-	-	-
Percent of oversize material wet	0	0	0	-	-	-
Peak Converted Wet Density t/m <sup>3</sup>	1.90	1.94	2.00	-	-	-
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	21.5	23.5	24.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% wet	0.0%	0.5% wet	-	-	-
--	----------	------	----------	---	---	---

<b>Density Ratio ( R<sub>HD</sub> )</b>	<b>%</b>	<b>97.5</b>	<b>96.0</b>	<b>95.5</b>	<b>-</b>	<b>-</b>	<b>-</b>
---	----------	-------------	-------------	-------------	----------	----------	----------

Material description

No 1 - 3 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R002  
 Date Issued 05/11/21

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	11/10/21
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:46
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	4	5	6	7	8	9
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.95	1.93	1.94	1.91	1.96	1.93
Field moisture content %	23.8	22.7	26.0	23.6	21.9	21.7

Test procedure AS 1289.5.7.1

Test No	4	5	6	7	8	9
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.00	2.01	1.97	1.95	2.01	1.98
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.0	22.5	24.5	21.5	19.5	19.5

Moisture Variation From Optimum Moisture Content	1.0% wet	0.0%	1.5% wet	2.0% wet	2.5% wet	2.0% wet
--	----------	------	----------	----------	----------	----------

Density Ratio ( R <sub>HD</sub> )	%	97.5	96.0	98.5	98.0	97.5	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 4 - 9 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R003  
 Date Issued 05/11/21

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	12/10/21
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:06
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	10	11	12	13	14	15
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.01	2.02	1.99	2.06	1.98	2.00
Field moisture content %	22.3	19.8	21.0	22.0	27.5	21.8

Test procedure AS 1289.5.7.1

Test No	10	11	12	13	14	15
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.07	2.06	2.06	2.08	2.05	2.07
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	24.5	20.5	23.5	24.0	30.5	24.0

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	2.0% dry	2.0% dry	2.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

Density Ratio ( R <sub>HD</sub> )	%	97.5	98.0	96.5	99.0	96.5	96.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 10 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R004  
 Date Issued 05/11/21

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	13/10/21
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:32
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	16	17	18	19	20	21
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.92	1.99	1.98	1.91	2.10	2.03
Field moisture content %	25.1	24.3	20.0	21.2	24.4	24.1

### Test procedure AS 1289.5.7.1

Test No	16	17	18	19	20	21
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.99	2.01	2.00	1.93	2.13	2.06
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.0	22.5	22.5	23.5	24.5	26.0

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	2.5% dry	2.5% dry	0.0%	2.0% dry
--	----------	----------	----------	----------	------	----------

Density Ratio ( R <sub>HD</sub> )	%	96.5	99.0	98.5	99.0	98.5	98.5
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 16 - 21 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R005  
 Date Issued 19/05/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	11/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:36
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	25	26	27
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.97	2.04	2.01	2.05	2.05	1.98
Field moisture content %	21.1	21.2	24.1	22.4	21.8	23.4

Test procedure AS 1289.5.7.1

Test No	22	23	24	25	26	27
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.02	2.12	2.06	2.07	2.05	2.05
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	22.5	23.0	25.5	24.5	23.0	25.0

Moisture Variation From Optimum Moisture Content	1.5% dry	2.0% dry	1.5% dry	2.0% dry	1.0% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	96.5	97.5	99.0	100.0	96.5
-----------------------------------	---	------	------	------	------	-------	------

Material description

No 22 - 27 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R006  
 Date Issued 19/05/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	12/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:33
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	31	32	33
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.99	1.98	1.98	2.06	2.02	2.01
Field moisture content %	21.5	22.3	24.1	22.9	22.2	21.5

Test procedure AS 1289.5.7.1

Test No	28	29	30	31	32	33
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.06	2.07	2.09	2.08	2.05
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.5	24.5	25.0	24.5	23.5	23.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	1.0% dry	1.0% dry	1.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.0	96.0	95.5	98.5	97.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 28 - 33 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry





# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R007  
 Date Issued 14/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	18/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:29
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	37	38	39
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.95	1.87	1.90	1.96	1.89	1.91
Field moisture content %	21.0	18.6	21.2	21.9	21.3	19.0

Test procedure AS 1289.5.7.1

Test No	34	35	36	37	38	39
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.98	1.91	1.93	1.97	1.87	1.89
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	21.5	21.0	23.5	24.0	24.0	21.5

Moisture Variation From Optimum Moisture Content	0.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	99.0	98.0	98.5	99.5	101.0	101.5
-----------------------------------	---	------	------	------	------	-------	-------

Material description

No 34 - 39 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R008  
 Date Issued 14/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	19/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 08:32
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	40	41	42	43	44	45
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.99	1.98	2.01	1.99	2.02	2.04
Field moisture content %	22.0	23.0	21.9	21.7	24.1	22.9

### Test procedure AS 1289.5.7.1

Test No	40	41	42	43	44	45
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.04	2.01	2.07	2.05	2.05	2.07
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	24.0	25.5	23.5	23.0	26.0	25.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	1.5% dry	1.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( $R_{HD}$ )	%	97.5	98.5	97.5	97.0	98.5	98.5
----------------------------	---	------	------	------	------	------	------

### Material description

No 40 - 45 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R009  
 Date Issued 14/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	21/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:26
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	46	47	48	49	50	51
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.95	1.95	1.94	1.92	1.91	1.92
Field moisture content %	18.0	18.6	20.9	20.0	19.2	21.3

Test procedure AS 1289.5.7.1

Test No	46	47	48	49	50	51
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.97	2.00	1.97	1.95	1.92	1.95
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	20.5	21.5	23.5	22.5	21.0	24.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	1.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( $R_{HD}$ )	%	99.0	98.0	98.5	98.5	100.0	98.0
----------------------------	---	------	------	------	------	-------	------

Material description

No 46 - 51 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R010  
 Date Issued 14/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	24/01/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:32
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	52	53	54	55	56	57
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.99	1.97	1.96	1.99	2.09	2.07
Field moisture content %	18.8	18.0	19.3	19.6	17.5	21.4

### Test procedure AS 1289.5.7.1

Test No	52	53	54	55	56	57
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.99	1.99	1.99	2.02	2.10	2.09
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	21.0	20.5	22.0	22.0	20.0	24.0

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( $R_{HD}$ )	%	100.0	99.5	98.0	99.0	99.5	99.0
----------------------------	---	-------	------	------	------	------	------

### Material description

No 52 - 57 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R011  
 Date Issued 15/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	01/02/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:34
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	58	59	60	61	62	63
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.95	1.89	1.93	1.92	1.91
Field moisture content	%	22.5	18.3	18.6	17.5	18.9

Test procedure AS 1289.5.7.1

Test No	58	59	60	61	62	63
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.98	1.93	1.97	1.93	1.94
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	24.5	21.0	21.5	20.0	21.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	2.5% dry	2.5% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.0	98.0	99.5	99.0	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 58 - 63 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R012  
 Date Issued 11/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	02/02/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	64	65	66	67	68	69
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.98	1.97	1.98	1.96	1.97
Field moisture content	%	24.1	24.2	23.4	20.0	20.8

Test procedure AS 1289.5.7.1

Test No	64	65	66	67	68	69
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.03	2.01	2.01	1.98	2.02
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	24.5	26.5	24.5	22.0	21.0

Moisture Variation From Optimum Moisture Content	0.5% dry	2.5% dry	1.0% dry	2.0% dry	0.5% dry	0.0%
--	----------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	98.0	98.5	99.0	97.5	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 64 - 69 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R013  
 Date Issued 11/02/22

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	03/02/22
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:33
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	70	71	72	73	74	75
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.86	1.85	1.83	1.85	1.87	1.85
Field moisture content %	20.4	22.6	19.6	20.9	20.4	21.2

Test procedure AS 1289.5.7.1

Test No	70	71	72	73	74	75
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.90	1.88	1.86	1.89	1.92	1.91
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	20.5	22.5	22.0	23.5	23.0	22.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	2.5% dry	2.5% dry	2.5% dry	1.5% dry
--	------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	97.5	98.5	98.0	98.0	97.5	97.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 70 - 75 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R014  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	13/04/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:59
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	76	77	78	79	80	81
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	2.15	2.17	2.16	2.16	2.17
Field moisture content	%	19.2	19.9	19.6	19.0	18.4

### Test procedure AS 1289.5.7.1

Test No	76	77	78	79	80	81
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.15	2.16	2.19	2.17	2.16
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	21.5	22.5	22.0	21.0	23.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.5% dry	2.0% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	100.0	101.0	98.5	99.5	100.5	99.5
-----------------------------------	---	-------	-------	------	------	-------	------

### Material description

No 76 - 81 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry





# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R015  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	14/04/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:55
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	82	83	84	85	86	87
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	2.11	2.05	2.16	2.16	2.15	2.16
Field moisture content %	22.3	21.1	20.0	19.5	22.3	21.7

Test procedure AS 1289.5.7.1

Test No	82	83	84	85	86	87
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.10	2.05	2.16	2.19	2.13	2.17
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	25.0	23.5	22.5	21.5	24.5	23.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.5% dry	2.5% dry	2.0% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( $R_{HD}$ )	%	100.5	100.0	100.0	99.0	101.5	99.5
----------------------------	---	-------	-------	-------	------	-------	------

Material description

No 82 - 87 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R016  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	17/04/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	88	89	90	91	92	93
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	2.13	2.15	2.14	2.15	2.18
Field moisture content	%	22.4	28.0	28.0	28.1	23.2

Test procedure AS 1289.5.7.1

Test No	88	89	90	91	92	93
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	2.11	2.16	2.13	2.14	2.18
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	25.0	30.0	30.5	30.5	25.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	101.0	100.0	100.5	100.5	99.5	100.0
-----------------------------------	---	-------	-------	-------	-------	------	-------

Material description

No 88 - 93 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R017  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	30/05/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:26
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	94	95	96	97	98	99
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.96	1.98	1.96	1.95	1.97
Field moisture content	%	19.3	22.5	20.2	22.2	21.6

Test procedure AS 1289.5.7.1

Test No	94	95	96	97	98	99
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.99	2.01	1.97	1.96	2.01
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	21.5	25.0	22.5	22.0	23.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	0.0%	1.5% dry	0.0%
--	----------	----------	----------	------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	98.5	99.5	99.0	97.5	98.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 94 - 99 Clay Fill
----------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R018  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	31/05/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:33
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	100	101	102	103	104	105
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.96	1.92	1.94	1.93	1.94	1.93
Field moisture content %	20.9	21.4	21.5	23.5	20.5	22.4

Test procedure AS 1289.5.7.1

Test No	100	101	102	103	104	105
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	2.05	1.96	2.00	1.95	2.01	1.97
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.0	23.5	23.5	26.0	23.0	24.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	2.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	95.5	98.0	97.0	99.0	96.5	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 100 - 105 Clay Fill
------------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 21681  
 Report No 21681/R019  
 Date Issued 06/06/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	AC
Project	NEWBRIDGE - STAGE 9	Date tested	01/06/23
Location	WALLAN	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:29
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	106	107	108	109	110	111
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m <sup>3</sup>	1.94	1.94	1.92	1.91	1.92	1.89
Field moisture content %	23.7	19.0	19.3	21.8	20.2	20.0

### Test procedure AS 1289.5.7.1

Test No	106	107	108	109	110	111
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m <sup>3</sup>	1.96	1.94	1.96	1.94	1.90	1.93
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	-	-	-	-	-	-
Optimum Moisture Content %	23.5	21.5	22.0	24.5	22.0	22.0

Moisture Variation From Optimum Moisture Content	0.0%	2.5% dry	2.5% dry	2.5% dry	1.5% dry	2.0% dry
--	------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	99.0	100.0	98.5	98.5	101.0	98.0
-----------------------------------	---	------	-------	------	------	-------	------

### Material description

No 106 - 111 Clay Fill
------------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry